



Keeping You Posted **FMC**

## Project Schedule Update - as of January 7, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
<b>A. Phase 2 ICM and 2007 Early Actions (EA) Activities</b>				
- Revised 2007 Early Action Construction Report	31-Jan-09			Under preparation by FMC
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009			Under preparation by FMC
- Comprehensive OM&M Plan for North Site Cover and Phase I & 2 ICM areas	1st Quarter 2009			Under preparation by FMC
- Draft Wooded Parcel Site Management Plan		2-Dec-08		Pending Agencies' comments/approval
- Draft Monitoring Plan for Culvert 105 Manhole MH-N9		3-Nov-08	12/9/2008 - provided comments	FMC requested call/meeting to discuss Agencies' comments
- Legal Mechanism to establish property restrictions on Wooded Parcel				Pending Agencies' comments/approval
<b>B. RCRA Facility Investigation Report</b>				
- Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12/12/2008 - revisions submitted		Pending Agencies' comments/approval
- RFI Report Volume II - Suspected Air Deposition Study Area (dated August 11, 2008)			10/15/2008 - provided comments	To be revised based on Dec. 2-3, 2008 discussions
+ Revised Table of Contents and Sections 1, 2 and 3	8-Jan-09			Under preparation by FMC
+ Revised Section 4 and sections on evaluation of extent of arsenic	20-Jan-09			Under preparation by FMC
+ Revised sections on evaluation of other constituents and remaining report sections	28-Jan-09			Under preparation by FMC
+ Revisions to any remaining figures not previously submitted	4-Feb-09			Under preparation by FMC
- RFI Report Volume IV - Culvert 105 and Flood Zone	9-Oct-08	9-Oct-08		Pending Agencies' comments/approval
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval



Keeping You Posted **FMC**

## Project Schedule Update - as of January 7, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
<b>C. 2009 RFI Soil Sampling</b>				
- Implementation Schedule for Soil Sampling and Analysis North of Canal/East of county line (Air Deposition Area 2)	6-Feb-09			Under preparation by FMC
- Tentative Schedule for Sampling of Air Deposition Area 2 and Properties E8 and I10				Tentatively scheduled for spring or early summer 2009
<b>D. Corrective Measures Study (CMS)</b>				
- Draft CMS Work Plan for Air Deposition Study Area (dated April 30, 2008)	30-Apr-08	30-Apr-08	8/1/2008 - provided comments	FMC responded on 9/10/2008 and requested a meeting. Meeting date to be determined.
- CMS Pilot Expeditor Proposal		31-Oct-08		Pending Agencies' comments/approval
- Agencies' Corrective Action Objectives for Off-Site Soils/Sediments			12/29/2008 - sent via email/regular mail	Agencies issued draft for community comments
<b>E. Vapor Intrusion Study</b>				
- On-Site Vapor Intrusion Final Report (field work preformed in March 2008)		31-Jul-08	11/26/2008 - provided comments	FMC requested call/meeting to discuss Agencies' comments on 12/16/2008.
<b>F. Corrective Action Management Unit</b>				
- Draft Application		31-Mar-08		Pending Agencies' comments/approval
<b>G. Phytoremediation Pilot Study</b>				
- End-of growing Season Plant and Soil Sample Analysis		week of 11/3/08		Lab data report expected in early January 2009.
- Pilot Study Report	Feb 2009			Under preparation by FMC
<b>H. Community Activities</b>				
- FMC Newsletter	Planned in Feb 2009			Under preparation by FMC
- CAP Meeting	4-Feb-09			