

Keeping You Posted FMC

Project Schedule Update - as of March 9, 2009 -

A OFMOV DECOMPE!						
SPECIFIC DOCUMENT / TASK / ACTIVITY	TARGET DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS		
	TARGET DUE DATE	20BMILLED	ACTION	CURRENT STATUS		
A. Phase 2 ICM and 2007 Early Actions (EA) Activities						
- Revision to 2007 Early Action Construction Report		7-Jan-10	Advised orally they accept revisions.	FMC issued final report 7-Jan-10.		
B. RCRA Facility Investigation Report (RFI)						
- Proposed schedule for Draft RFI Report Volumes III, VI-XI		31-Jul-08		Agencies' comments/approval pending.		
- Draft RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads		9-Dec-09		Agencies' comments/approval pending.		
*Public comment period for Vol. V				Public meeting held 13-Jan-10. Public Comment period ended 10-Feb-10.		
C. 2009 RFI Soil Sampling (north of Canal and east of County line)						
 Proposed schedule for Draft RFI Report Volume X preliminary figures, tables 				FMC's 24-Feb-10 letter to Agencies set out proposed schedule. Agencies' comments/approval pending.		
- Draft RFI Report Volume X				FMC proposes Daft RFI Report Vol. X submission within 75 days of receipt of Agencies' comments on preliminary figures, tables.		
D. Corrective Measures Study (CMS) - Suspected Air Depostiion an	d Culvert 105 Study Area	S				
- Soil Blending/Tilling Study - Draft work plan		9-Oct-09		FMC implemented plan 16-Nov through 24- Nov-09. (Agencies were not able to review and provide comments on draft work plan prior to schedule for implementation.)		
- Soil Blending/Tilling Pilot Study Report	*mid March-10					
Draft Reasonably Anticipated Future Land Use Map (as specified in Agencies' CAOs)				Comments from residents/school being compiled to be sent to Agencies.		
- FMC Middleport Risk Management Approach Document				Agencies' comments/approval pending.		
*Agencies' review and comment	19-Mar-10			As outlined in Agencies' 2010 Target Dates discussed at 12-Jan-10 CIG meeting.		
- FMC Middleport Tree Preservation Technical Document		10-Feb-10		Agencies' comments/approval pending.		
*Agencies' review and comment period	1-Apr-10			As outlined in Agencies' 2010 Target Dates discussed at 12-Jan-10 CIG meeting.		
*Public Information Sessions on Tree Preservation	l l	- March 9 MCIG Meeting - March 10 & 15 at Alternative Grounds, 17 Main Street and FMC Neighborhood House in Middleport				
* Computer Access Sessions for Residents to complete Tree Preservation Survey	- March 22 & 23 at FM	C Main St. office, 15	Main Street in Middleport an	d FMC Neighborhood House		



Keeping You Posted +MC

Project Schedule Update - as of March 9, 2009 -

• • • • • • • • • • •			
TARGET DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
	17.0		
	17-Sep-07		Agencies' comments/approval pending. Anticipate inclusion with Agencies' comments on Risk Management Approach.
*through 30-Jul-10			*Agencies' target date as per 7-Jan-10 email.
*15-Jun-10			*As per Agencies' 7-Jan-10 email.
*16-Aug-10			*As per Agencies' 7-Jan-10 email.
*TBD			*As per Agencies' 7-Jan-10 email.
*TBD			*As per Agencies' 7-Jan-10 email.
*TBD			*As per Agencies' 7-Jan-10 email.
*TBD			*As per Agencies' 7-Jan-10 email.
	27-Mar-08	23-Nov-09	
	31-Jul-09		Agencies' comments/approval pending.
			Ferns were harvested 26-Oct-09.
			Laboratory analysis of plant and soil samples collected 26-Oct-09 completed.
TBD			
			Target mailing date 12-Mar-10.
	*through 30-Jul-10 *15-Jun-10 *16-Aug-10 *TBD *TBD *TBD *TBD Agencies have advised th study areas. FMC has req	**TBD *TBD *TBD	**TBD