



Keeping You Posted **FMC**

**Project Schedule Update**  
- as of April 14, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
<b>A. Phase 2 ICM and 2007 Early Actions (EA) Activities</b>				
- Revised 2007 Early Action Construction Report	2-Feb-09	2-Feb-09		Pending Agencies' comments/approval
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009	19-Feb-09		Pending Agencies' comments/approval
- Comprehensive OM&M Plan for North Site Cover and Phase I & 2 ICM areas		Submitted interim plan 25-Mar-09		Complete plan under preparation by FMC for fall 2009 submittal
- Draft Wooded Parcel Site Management Plan (being revised from 2-Dec-08 submittal)	15-Apr-09		22-Dec-08 provided comments on 2-Dec-08 draft SMP	Revisions under preparation by FMC
- Draft Monitoring Plan for Culvert 105 Manhole MH-N9 (revised from 30-Nov-08 submittal)		18-Feb-09	approved 5-Mar-09	Plan implementation begins April 2009
- Legal Mechanism to establish property restrictions on Wooded Parcel			NYSDEC provided draft of deed restrictions in late Feb-09	FMC to discuss proposed restrictions with NYSDEC attorney
<b>B. RCRA Facility Investigation Report</b>				
- Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12-Dec-2008 revisions submitted	13-Jan-09 accepted revisions	
- RFI Report Volume II - Suspected Air Deposition Study Area	20-Apr-09			After meetings/discussions FMC and Agencies agree to revise, resubmit
- RFI Report Volume IV - Culvert 105 and Flood Zone	20-Apr-09			After meetings/discussions FMC and Agencies agree to revise, resubmit
<i>*Agencies' target dates for Public Comment Period</i>			4-May to 18-Jun-09	<i>Public Meeting targeted for 10-Jun-09</i>
<i>*Agencies' targeted date for approval of RFI Report Vol. I, II &amp; IV</i>			31-Jul-09	
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval
<i>*Agencies' targeted date for approval of Vol. V (revised date)</i>			Nov/Dec-09	



# Keeping You Posted **FMC**

## Project Schedule Update - as of April 14, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
<b>C. 2009 RFI Soil Sampling</b> - Tentative Schedule for Sampling of areas No. of Canal/East of Co. Line and Properties E8 and I10				Scheduled for the week of April 20, 2009
<b>D. Corrective Measures Study (CMS)</b> - Draft CMS Work Plan for Air Deposition Study Area and Culvert 105 (*FMC submitted proposed alternatives list, technologies evaluation criteria, summary approach on 23-Mar-09 based on comments/meetings)  <i>*Agencies targeted date for approval of modified CMS Work Plan</i> - CMS Pilot Expeditor Proposal - Agencies' Corrective Action Objectives for Off-Site Soils/Sediments	15-May-09	*23-Mar-09	14-Apr-09	Pending Agencies' comments/approval  <i>revised from 27-Mar-09 as per 1-Apr-09 conference call</i>
<b>E. Vapor Intrusion Study</b> - On-Site Vapor Intrusion Final Report (Field work performed in March 2008. Followup confirmation sampling completed March 2009.)	not applicable	31-Jul-08	26-Nov-08 provided comments	Data from confirmation sampling to be included in revised report.
<b>F. Corrective Action Management Unit</b> - Draft Application  <i>*Agencies targeted date for completion of review/acceptance</i>		27-Mar-08	30-Oct-09	Pending Agencies' comments/approval
<b>G. Phytoremediation Pilot Study</b> - Pilot Study Report		13-Mar-09	2-Apr-09 provided comments - directed FMC to continue study 2009 growing season	FMC will respond to comments and most likely request a meeting with Agencies.
<b>H. Community Activities</b> - FMC Newsletter - CAP Meeting	15-May-09	3-Jun-09		Spring issue in production Newsletter "Viewpoints" mailed 16-Apr-09