



Keeping You Posted **FMC**

Project Schedule Update - as of May 6, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
A. Phase 2 ICM and 2007 Early Actions (EA) Activities				
- Revised 2007 Early Action Construction Report	2-Feb-09	2-Feb-09		Pending Agencies' comments/approval
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009	19-Feb-09		Pending Agencies' comments/approval
- Comprehensive OM&M Plan for North Site Cover and Phase 1 & 2 ICM areas		Submitted interim plan for Phase 2 area 25-Mar-09		Complete Phase 2 plan under preparation by FMC for fall 2009 submittal Phase 1 Area OM&M has been implemented
- Draft Wooded Parcel Site Management Plan (revised from 2-Dec-08 submittal)		23-Apr-09		Pending Agencies' comments/approval
- Draft Monitoring Plan for Culvert 105 Manhole MH-N9 (revised from 30-Nov-08 submittal)		18-Feb-09	approved 5-Mar-09	Plan implementation to begin in April 2009 - waiting for Village's access agreement
- Legal Mechanism to establish property use restrictions on Wooded Parcel			NYSDEC provided draft of deed restrictions in late Feb-09	FMC and NYSDEC counsel have discussed Feb-09 draft deed restrictions and some revisions. Currently exchanging further drafts.
B. RCRA Facility Investigation Report				
- Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12-Dec-2008 revisions submitted	13-Jan-09 accepted revisions	
- RFI Report Volume II - Suspected Air Deposition Study Area	20-Apr-09	20-Apr-09		Pending Agencies' comments/approval
- RFI Report Volume IV - Culvert 105 and Flood Zone	20-Apr-09	20-Apr-09		Pending Agencies' comments/approval
<i>*Agencies' target dates for Public Comment Period</i>			18-May to 2-Jul-09	<i>Public Meeting scheduled for 10-Jun-09</i>
<i>*Agencies' targeted date for approval of RFI Report Vol. I, II & IV</i>			31-Jul-09	
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval
<i>*Agencies' targeted date for approval of Vol. V (revised date)</i>			Nov/Dec-09	
C. 2009 RFI Soil Sampling				
- Tentative Schedule for Sampling of areas No. of Canal/East of Co. Line and Properties E8 and I10				Sampling completed week of 20-Apr-09



Keeping You Posted **FMC**

Project Schedule Update - as of May 6, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
D. Corrective Measures Study (CMS)				
- Draft CMS Work Plan for Air Deposition Study Area and Culvert 105 (*FMC's March 23, 2009 submittal contained proposed alternatives list, technologies evaluation, and summary approach based on comments/meetings)	15-May-09	*23-Mar-09	*16-Apr-09 response pertained to 23-Mar-09 submittal	
*Agencies targeted date for approval of modified CMS Work Plan			31-Jul-09	
*Agencies targeted date for start of CMS			10-Aug-09	
- CMS Pilot Expeditor Proposal		31-Oct-08	Agencies have advised orally of unfeasibility	
- Agencies' Corrective Action Objectives for Off-Site Soils/Sediments			Final CAOs issued 26-Mar-09	
E. Vapor Intrusion Study				
- On-Site Vapor Intrusion Final Report (Field work performed in March 2008. Followup confirmation sampling completed March 2009.)	not applicable	31-Jul-08	26-Nov-08 provided comments	Data from confirmation sampling to be included in revised report.
F. Corrective Action Management Unit				
- Draft Application		27-Mar-08		Pending Agencies' comments/approval
*Agencies targeted date for completion of review/acceptance			30-Oct-09	
G. Phytoremediation Pilot Study				
- Pilot Study Report		13-Mar-09	2-Apr-09 provided comments - directed FMC to continue study 2009 growing season	
H. Community Activities				
- FMC Newsletter - Spring Issue, anticipate May 15 mail date				Sent for Agency review 27-Apr-09
- CAP Meeting	3-Jun-09			Plant Tour at 7PM - community invited