



Keeping You Posted **FMC**

Project Schedule Update - as of June 9, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
A. Phase 2 ICM and 2007 Early Actions (EA) Activities				
- Revised 2007 Early Action Construction Report	2-Feb-09	2-Feb-09		Pending Agencies' comments/approval
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009	19-Feb-09		Pending Agencies' comments/approval
- Comprehensive OM&M Plan for North Site Cover and Phase 1 & 2 ICM areas		Submitted interim plan for Phase 2 area 25-Mar-09		Phase 1 Area OM&M has been implemented. Phase 2 Area OM&M plan pending Agencies' comments/approval. Comprehensive plan targeted for fall '09
- Wooded Parcel Site Management Plan		24-Apr-09	approved 19-May-09	
- Monitoring Plan for Culvert 105 Manhole MH-N9		18-Feb-09	approved 5-Mar-09	Oral agreement from Village attorney obtained - plan implementation to begin ASAP, weather permitting.
- Legal Mechanism to establish property use restrictions on Wooded Parcel			NYSDEC provided draft of deed restrictions in late Feb-09	FMC and NYSDEC counsel discussed revisions to draft the week of 20-April-09. FMC currently reviewing revisions.
B. RCRA Facility Investigation Report				
- Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12-Dec-2008 revisions submitted	13-Jan-09 accepted revisions	<i>Public Meeting on 10-Jun-09, comment period 18-May to 2-Jul-09</i>
- RFI Report Volume II - Suspected Air Deposition Study Area	20-Apr-09	6-May-09 revisions submitted		<i>Public Meeting on 10-Jun-09, comment period 18-May to 2-Jul-09</i>
- RFI Report Volume IV - Culvert 105 and Flood Zone	20-Apr-09	6-May-09 revisions submitted		<i>Public Meeting on 10-Jun-09, comment period 18-May to 2-Jul-09</i>
<i>*Agencies' target dates for Public Comment Period</i>			18-May to 2-Jul-09	<i>Public Meeting on 10-Jun-09</i>
<i>*Agencies' targeted date for approval of RFI Report Vol. I, II & IV</i>			31-Jul-09	
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval
<i>*Agencies' targeted date for approval of Vol. V (revised date)</i>			Nov/Dec-09	
C. 2009 RFI Soil Sampling				
- Sampling of areas No. of Canal/East of Co. Line and Properties E8 and I10				Sampling completed week of 20-Apr-09



Keeping You Posted **FMC**

Project Schedule Update - as of June 9, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
D. Corrective Measures Study (CMS)				
- Revised CMS Work Plan for Air Deposition Study Area and Culvert 105	15-May-09	15-May-09		Pending Agencies' comments/approval
<i>*Agencies targeted date for approval of modified CMS Work Plan</i>			31-Jul-09	
<i>*Agencies targeted date for start of CMS</i>			10-Aug-09	
- CMS Pilot Expeditor Proposal		31-Oct-08	Agencies have advised orally of unfeasibility	
- Agencies' Corrective Action Objectives for Off-Site Soils/Sediments			Final CAOs issued 26-Mar-09	
E. Vapor Intrusion Study				
- On-Site Vapor Intrusion Final Report (Field work performed in March 2008. Followup confirmation sampling completed March 2009.)	not applicable	31-Jul-08	26-Nov-08 provided comments	Data from confirmation sampling to be included in revised report to be submitted to Agencies in June '09.
F. Corrective Action Management Unit				
- Draft Application		27-Mar-08		Pending Agencies' comments/approval
<i>*Agencies targeted date for completion of review/acceptance</i>			30-Oct-09	
G. Phytoremediation Pilot Study				
- Pilot Study Report		13-Mar-09	2-Apr-09 provided comments - directed FMC to continue study in '09 growing season	March 2009 Study Report will be revised and submitted to Agencies in July '09.
- Addendum to Study Report		15-May-09	approved 26-May-09	Field activities began 1-Jun-09
H. Community Activities				
- FMC Newsletter - Spring Issue				Mailed 15-May-09
- CAP Meeting	3-Jun-09			Plant Tour at 7 PM (CAP & residents)