



Keeping You Posted **FMC**

## Project Schedule Update - as of January 12, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	TARGET DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
<b>A. Phase 2 ICM and 2007 Early Actions (EA) Activities</b>				
- Revision to 2007 Early Action Construction Report			Advised verbally they accept revisions.	FMC issued final report 1-Jan-10.
<b>B. RCRA Facility Investigation Report (RFI)</b>				
- Proposed schedule for Draft RFI Report Volumes III, VI-XI		31-Jul-08		Agencies' comments/approval pending. Agencies to provide 2010 Target Dates in early 2010.
- Draft RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	Sections 1-4: 6-Nov-09 Sections 5-7: 13-Nov-09 Remaining: 20-Nov-09	9-Dec-09		Currently in public review/comment period.
Public comment period for Vol. V	From 30-Dec-09 to 15-Feb-10			Public meeting at Middleport Fire Hall scheduled on 13-Jan-10.
<b>C. 2009 RFI Soil Sampling (north of Canal and east of County line)</b>				
- Data sufficiency report (data submitted by letter dated 31-Jul-09)				Agencies to determine if there is sufficient data to prepare RFI Report Vol. X.
<b>D. Corrective Measures Study (CMS) - Suspected Air Deposition and Culvert 105 Study Areas</b>				
- Soil Blending/Tilling Study - Draft work plan		9-Oct-09		FMC implemented plan 16-Nov through 24-Nov-09. (Agencies were not able to review and provide comments on draft work plan prior to schedule for implementation.)
- Soil Blending/Tilling Pilot Study Report	<i>*early - mid Feb-10</i>			
- Draft Reasonably Anticipated Future Land Usages Map (as specified in Agencies' CAOs)	6-Nov-09	6-Nov-09		Comments collected until <b>31-Dec-09</b> .
- FMC Middleport Risk Management Approach Document	30-Oct-09	30-Oct-09		Comments requested by <b>9-Dec-09</b> to enable consideration in CMS. Agencies have advised that they will not be able to provide comments until Jan-10.
- FMC Middleport Tree Preservation Technical Document	mid-late Jan-10			Comments by Agencies and community needed by <b>22-Feb-10</b> .
- <i>Public Information Sessions on Tree Preservation</i>	- <b>Feb 11</b> at MCIG Meeting - <b>Feb (dates TBD)</b> at Alternative Grounds, 17 Main Street in Middleport			
- <i>Computer Access Sessions for Residents for Tree Preservation Survey</i>	- <b>Feb (dates TBD) - 9 am to 4 pm</b> at FMC Main St. office, 15 Main Street in Middleport - <b>Feb (dates TBD) - 9 am and 4 pm</b> at FMC Neighborhood House, 17 Vernon Street in Middleport			



Keeping You Posted **FMC**

## Project Schedule Update - as of January 12, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>TARGET DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
- Arsenic Bioavailability of Soils		17-Sep-07		Used in Risk Management Approach document.
- Preliminary Draft CMS Report	*late April 2010			
- Draft CMS Report for Public Comment	*15-Jun-10			*Agencies' target date per 14-Sep-09 letter.
- Final CMS Report	*16-Aug-10			*Agencies' target date per 14-Sep-09 letter.
<b>E. Corrective Action Management Unit (CAMU)</b>				
- Draft Application		27-Mar-08	23-Nov-09	
- Agencies decision for use of a CAMU at the FMC Middleport Plant	Agencies have advised that this will be part of decision(s) on corrective measures for respective areas. By letter dated 10-Dec-09, FMC requested meeting with Agencies to discuss Agencies' 23-Nov-09 comments.			
<b>F. Phytoremediation Pilot Study</b>				
- Revisions to the Pilot Study Report on the 2008 activities		31-Jul-09		Agencies' comments/approval pending.
- 2009 Study Activities				Ferns were harvested 26-Oct-09
- Pilot Study Report on the 2009 activities	Feb-2010			Laboratory analysis of plant and soil samples collected on Oct 26th underway.
- Public Information Session - Phyto and Soil Blending/Tilling	2-Mar-10			
<b>G. Miscellaneous Community Activities</b>				
- FMC Newsletter - Winter Issue				Target mailing date 5-Mar-10.
- CAP Meeting				Next meeting on 21-Apr-10.