

Keeping You Posted **FMC**

Project Schedule Update - as of February 10, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
A. Phase 2 ICM and 2007 Early Actions (EA) Activities				
- Revised 2007 Early Action Construction Report	2-Feb-09	2-Feb-09		Pending Agencies' comments/approval
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009			Under preparation by FMC
- Comprehensive OM&M Plan for North Site Cover and Phase I & 2 ICM areas	3rd Quarter 2009			Under preparation by FMC
- Draft Wooded Parcel Site Management Plan		2-Dec-08	22-Dec-08 provided comments	Agreement on most comments. FMC preparing summary of proposed revisions. Targeting March-09 submittal date.
- Draft Monitoring Plan for Culvert 105 Manhole MH-N9		3-Nov-08	9-Dec-08 provided comments	Agreement reached on plan. FMC to revise monitoring plan and submit it to the Agencies by 18-Feb-09.
- Legal Mechanism to establish property restrictions on Wooded Parcel				Pending Agencies' proposal
B. RCRA Facility Investigation Report				
Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12-Dec-2008 revisions submitted	13-Jan-09 accepted revisions	
- RFI Report Volume II - Suspected Air Deposition Study Area (dated August 11, 2008)			15-Oct-08 provided comments	FMC submitted schedule for submittal of revised sections on 10-Dec-08 based on 2/3-Dec-08 discussions
+ Revised Table of Contents and Sections 1, 2 and 3	8-Jan-09	8-Jan-09	30-Jan-09 provided comments	
+ Revised Section 4 and sections on evaluation of extent of arsenic	20-Jan-09	20-Jan-09	3-Feb-09 provided comments	
+ Revised sections on evaluation of other constituents, remaining report sections and figures not previsouly submitted	28-Jan-09	20/23-Jan-09	FMC and Agencies agreed to submit revised Section 8 on 8-Feb-09, remaining sections 16- Feb-09	FMC revising and re-submitting sections. After Agencies respond to revised sections, FMC will repond to comments under terms of AOC.
- RFI Report Volume IV - Culvert 105 and Flood Zone	9-Oct-08	9-Oct-08	27-Jan-09 provided comments	FMC will request a meeting in response to Agencies' comments
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval



Keeping You Posted FMC

Project Schedule Update - as of February 10, 2009 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
C. 2009 RFI Soil Sampling				
 Implementation Schedule for Soil Sampling and Analysis North of Canal/East of county line (Air Deposition Area 2) 	6-Feb-09	6-Feb-09		Pending Agencies' comments/approval
 Tentative Schedule for Sampling of Air Deposition Area 2 and Properties E8 and I10 				Tentatively scheduled for spring or early summer 2009
D. Corrective Measures Study (CMS)				
- Draft CMS Work Plan for Air Deposition Study Area (dated April 30, 2008)	30-Apr-08	30-Apr-08	1-Aug-08 provided comments	FMC responded on 9-Oct-09. Meeting in Albany tentatively scheduled 4/5-Mar-09.
- CMS Pilot Expeditor Proposal		31-Oct-08		Pending Agencies' comments/approval
- Agencies' Corrective Action Objectives for Off-Site Soils/Sediments			29-Dec-08 sent via email/regular mail	Agencies issued draft for community comments. MCIG provided Agencies comments 25-Jan-09. Comments from other organizations (e.g., Village of Middleport) pending.
E. Vapor Intrusion Study				
On-Site Vapor Intrusion Final Report (field work preformed in March 2008)		31-Jul-08	26-Nov-08 provided comments	Following call to discuss on 13-Jan-09, FMC submitted plan on 28-Jan-09 in response to Agencies' comments. Pending Agencies' comments/approval.
F. Corrective Action Management Unit				
- Draft Application		31-Mar-08		Pending Agencies' comments/approval
G. Phytoremediation Pilot Study				
- Pilot Study Report	late Feb 2009			Under preparation by FMC
H. Community Activities				
- FMC Newsletter	5-Feb-09			Mailed 5-Feb-09
- CAP Meeting	18-Feb-09			