



Keeping You Posted **FMC**

## Project Schedule Update - as of September 28, 2010 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	TARGET DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
<b>A. RCRA Facility Investigation Report (RFI)</b>				
<i>I. - Proposed schedule for Draft RFI Report Volumes II, IV, V, X</i>				
<i>*2010 Target Dates</i>				
<i>II. Vol. V - Tributary One and Floodplain South of Pearson/Stone Roads</i>				<i>Agencies issued target dates for significant offsite RFI events by 7-Jan-10 email and updated the dates in their 13-Jul-10 email.</i>
- Draft RFI Report Vol. V		9-Dec-09	13-May-10	Agencies' approved RFI Vol. 5 by letter dated 13-May-10. FMC submitted revised sections for final report on 4-Jun-10.
<i>III. Vol. X - Suspected Air Deposition Area North of Canal and East of County Line</i>				
Proposed schedule for Draft RFI Report Vol. X				FMCs' 24-Feb-10 letter set out proposed schedule.
Submittal of preliminary delineation figures/tables		16-Apr-10		Agencies' comments/approval pending
<i>*Submittal of (electronic) draft RFI Report Vol. X</i>	<i>*TBD</i>			<i>*To be submitted 75 days after receipt of Agencies written acceptance of delineation as per 24-Feb-10 letter.</i>
<b>B. Corrective Measures Studies (CMS )</b>				
<i>I. Suspected Air Deposition Area and Culvert 105 Study Areas</i>				
- Arsenic Bioavailability of Soils		17-Sep-07		FMC included study results in the Human Health Risk Assessment that is part of the CMS Report.
- Preliminary Draft CMS Report, Appendices for Preliminary Draft CMS Report		15-Jun-10, 14-Jul-10	15-Sept-10, 16-Sept-10	Agencies' provided general comments in 15-Sept-10 email and specific comments in 16-Sept-10 email. FMC to submit a request for meeting in accordance with the terms of the AOC.
- Final Draft CMS Report for Public Comment	<i>*15-Dec-10</i>			<i>*Agencies' target date as per 31-Jul-10 email. Date may change depending discussions at meetings requested by FMC to discuss Agencies' 15, 16-Sept-10 comments.</i>
<i>* CMS Formal Public Review Process - 45 day comment period and public meeting(s)</i>	<i>*TBD</i>			<i>*Agencies' target date as per 7-Jan-10 email.</i>
- Agencies' Responsiveness Summary on CMS Report & Issuance of Preliminary Selection of Corrective Measures	<i>*TBD</i>			<i>*Agencies' target date as per 7-Jan-10 email.</i>



Keeping You Posted **FMC**

## Project Schedule Update - as of September 28, 2010 -

SPECIFIC DOCUMENT / TASK / ACTIVITY	TARGET DUE DATE	SUBMITTED	AGENCY RESPONSE/ ACTION	CURRENT STATUS
<b>II. Vol. V - Tributary One and Floodplain South of Pearson/Stone Roads</b>				
Submittal of CMS Work plan	*15-Oct-10			*As per Agencies' 13-May-10 letter. FMC anticipates submittal of a request for modification of schedule based on need to resolve certain issues raised by Agencies' comments on Draft CMS Report for Suspected Air Deposition and Culvert 105 study areas.
<b>III. CMS Pilot Studies</b>				
<b>a. Phytoremediation Pilot Study</b>				
- Revisions to the Pilot Study Report on the 2008 activities		31-Jul-09		
- Pilot Study Report on 2009 Study activities		31-Mar-10	9-Jun-10	FMC responded to Agencies' 9-Jun-10 comments in appendices of CMS Report submitted 14-Jul-10.
<b>b. Soil Blending/Tilling Pilot Study</b>				
- Soil Blending/Tilling Pilot Study Report		17-Mar-10	10-May-10	FMC responded to Agencies' 10-May-10 comments in appendices of CMS Report submitted 14-Jul-10.
<b>C. Corrective Action Management Unit (CAMU)</b>				
- Draft Application		27-Mar-08	23-Nov-09	
- Agencies decision for use of a CAMU at the FMC Middleport Plant				Agencies have advised that use of CAMU to be evaluated as a corrective measures alternative in CMS for each study area. This evaluation was included in appendices of CMS Report submitted 14-Jul-10. FMC to submit a revised CAMU application after the Agencies preliminary decision on the CAMU as part of the CMS process.
<b>D. Miscellaneous Community Activities</b>				
- FMC Newsletter - Summer Issue				Anticipated mailing date 4-Oct-10
- CAP Newsletter				Mailed 28-Aug-10
- CAP Meeting				Next meeting 17-Nov-10