



Keeping You Posted **FMC**

Project Schedule Update - as of March 9, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
A. Phase 2 ICM and 2007 Early Actions (EA) Activities				
- Revised 2007 Early Action Construction Report	2-Feb-09	2-Feb-09		Pending Agencies' comments/approval
- North Railroad Property Phase 2 ICM Construction Report	Mid-Feb 2009	19-Feb-09		Pending Agencies' comments/approval
- Comprehensive OM&M Plan for North Site Cover and Phase I & 2 ICM areas	3rd Quarter 2009			Under preparation by FMC
- Draft Wooded Parcel Site Management Plan		2-Dec-08	22-Dec-08 provided comments	Agreement on most comments. FMC submitted summary of proposed revisions on 20-Feb-09.
- Draft Monitoring Plan for Culvert 105 Manhole MH-N9 (revised from 30-Nov-08 submittal)		18-Feb-09		Pending Agencies' comments/approval
- Legal Mechanism to establish property restrictions on Wooded Parcel				FMC reviewing Agencies' proposed deed restrictions received week of 22-Feb-09
B. RCRA Facility Investigation Report				
- Submission of proposed schedule for RFI Report Volumes III, VI-XI		31-Jul-08		Pending Agencies' comments/approval
- RFI Report Volume I - Background and Related Information		12-Dec-2008 revisions submitted	13-Jan-09 accepted revisions	
- RFI Report Volume II - Suspected Air Deposition Study Area (dated August 11, 2008)			15-Oct-08 provided comments	FMC and Agencies discussing comments at March meetings.
+ Revised Table of Contents and Sections 1, 2 and 3	8-Jan-09	8-Jan-09	30-Jan-09 provided comments	
+ Revised Section 4 and sections on evaluation of extent of arsenic	20-Jan-09	20-Jan-09	3-Feb-09 provided comments	
+ Revised sections on evaluation of other constituents, remaining report sections and figures	28-Jan-09	20/23-Jan-09	FMC and Agencies agreed to submit revise and submit Sections 8,9,10	After Agencies respond to revised sections, FMC will respond to comments under terms of AOC.
+ Revised Section 8 - text, tables, figures	8-Feb-09	9-Feb-09	17-Feb-09 provided comments	
+ Revised Sections 9, 10 - text, tables, figures	16-Feb-09	20-Feb-09		Pending Agencies' comments/approval
- RFI Report Volume IV - Culvert 105 and Flood Zone		9-Oct-08	27-Jan-09 provided comments	FMC and Agencies discussing comments at March meetings.
- RFI Report Volume V - Tributary One and Floodplain South of Pearson/Stone Roads	8-Dec-08	8-Dec-08		Pending Agencies' comments/approval



Keeping You Posted **FMC**

Project Schedule Update
- as of March 9, 2009 -

<i>SPECIFIC DOCUMENT / TASK / ACTIVITY</i>	<i>DUE DATE</i>	<i>SUBMITTED</i>	<i>AGENCY RESPONSE/ ACTION</i>	<i>CURRENT STATUS</i>
C. 2009 RFI Soil Sampling				
- Implementation Schedule for Soil Sampling and Analysis for areas No. of Canal/East of Co. Line potentially impacted by historic air deposition	6-Feb-09	6-Feb-09		Pending Agencies' comments/approval
- Tentative Schedule for Sampling of areas No. of Canal/East of Co. Line and Properties E8 and I10				Tentatively scheduled for spring or early summer 2009
D. Corrective Measures Study (CMS)				
- Draft CMS Work Plan for Air Deposition Study Area (dated April 30, 2008)	30-Apr-08	30-Apr-08	1-Aug-08 provided comments	FMC responded on 9-Oct-09. Met in Albany to discuss on 4/5-Mar-09
- CMS Pilot Expeditor Proposal		31-Oct-08		Pending Agencies' comments/approval
- Agencies' Corrective Action Objectives for Off-Site Soils/Sediments			29-Dec-08 sent via email/regular mail	FMC submitted further revisions to proposed CAOs week of 22-Feb-09
E. Vapor Intrusion Study				
- On-Site Vapor Intrusion Final Report (field work preformed in March 2008)		31-Jul-08	26-Nov-08 provided comments	FMC submitted plan for followup actions 28-Jan-09 in response to Agencies' comments. Agencies approved FMC's plans 12-Feb-09. Sampling scheduled for March 2009.
F. Corrective Action Management Unit				
- Draft Application		31-Mar-08		Pending Agencies' comments/approval
G. Phytoremediation Pilot Study				
- Pilot Study Report	Early March			Under preparation by FMC
H. Community Activities				
- FMC Newsletter	15-May-09			Spring issue in production
- CAP Meeting	1-Apr-09			Newsletter "Viewpoints" being prepared